

Construction Projects								
Utilities/Oil & Gas								
Kanawha County Area HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	CO	15/10	BROUNLAND RD	0.00	2.05	7:30 AM	4:00 PM	ALTERNATING TRAFFIC
Install Pipe Culverts	CO	8/4	STONE DR	0.00	0.61	7:30 AM	4:00 PM	ALTERNATING TRAFFIC
Install Pipe Culverts	CO	20/5	KIRBY HOLLOW RD	0.00	1.30	7:30 AM	4:00 PM	ALTERNATING TRAFFIC
Bridge								
Heavy Maintenance								
Closures								
Road Closure	CO	11	RABEL MOUNTAIN RD	3.86	3.86	7:00 AM	5:00 PM	ROAD CLOSED FOR SLIP REPAIR 7:30AM TO 4:00PM
Construction Projects								
Utilities/Oil & Gas								
Mason County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	WV	2	RIPLEY RD	21.20	36.98	6:00 AM	4:30 PM	FROM WV 623 TO JACKSON COUNTY LINE
Pothole Patching	WV	2	HUNTINGTON RD	7.25	20.47	6:00 AM	4:30 PM	FROM CO 72TO CO 35/11
Pothole Patching	WV	817	KANAWHA VALLEY RD	15.65	0.00	6:00 AM	4:30 PM	FROM CO 35/12 TO PUTNAM CO LINE
Pothole Patching	CO	39/9	REBEL RIDGE RD	0.00	1.46	6:00 AM	4:30 PM	FROM CO 39 TO GRAVEL
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
Putnam County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	CO	48	BUFF CREEK RD	2.00	4.00	7:30 AM	4:00 PM	
Pothole Patching	WV	34	MCLANE PIKE	34.92	29.53	7:30 AM	4:00 PM	
Pothole Patching	WV	34	MCLANE PIKE	11.13	8.64	7:30 AM	4:00 PM	
Stabilization -- Shoulders	CO	34/14	WOODLAND DR	0.61	0.61	7:30 AM	4:00 PM	
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
US 35			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Patching of Bituminous Pavements	WV	817	WV 817	0.00	1.57	7:00 AM	3:30 PM	
Litter Pickup & Disposal	US	35	US 35	0.00	18.24	7:00 AM	3:30 PM	
Litter Pickup & Disposal	US	35	US 35	0.00	17.84	7:00 AM	3:30 PM	
Bridge								
Heavy Maintenance								
Closures								
Lane Closure	WV	817	WV 817	0.00	1.57	7:00 AM	3:30 PM	
Construction Projects								
Utilities/Oil & Gas								
District One Heavy Maintenance Detachment HQ			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Embankment Stabilization- DOH	CO	11	RABEL MOUNTAIN RD	3.88	3.88	7:00 AM	5:00 PM	SLIP REPAIR PILING
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
I-64 Section Two HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								

Litter Pickup & Disposal	I	64	I 64	28.00	53.00	7:30 AM	3:00 PM	EAST AND WEST BOUND LANES
Mowing - Expressway (Interstate/APD)	I	64	I 64	34.00	34.00	8:00 PM	6:00 AM	
Sweeping	I	64	I 64	28.00	53.00	8:00 PM	6:00 AM	
Flagging	I	64	I 64	28.00	53.00	8:00 PM	6:00 AM	
Bridge								
Heavy Maintenance								
Closures								
Lane Closure	WV	25	WV 25	1.43	0.90	8:00 PM	6:00 AM	Monday (4/22/2024 thru Friday (5/17/2024), The SB Slow Lane of WV 25 between the I 64 WB and EB entrance ramps will be closed for work on bridge pier.
Lane Closure	WV	25	WV 25	0.90	1.43	8:00 PM	6:00 AM	
CONTRACTOR PREP WORK		64	I 64	41.50	45.39	7:00 AM	5:30 PM	<p>Monday (4/22/2024 thru Friday (4/26/2024), The NB Slow Lane of WV 25 between the I 64 EB and WB entrance ramps will be closed for work on Abutment 2.</p> <p>The Design-Build Team (DBT) Brayman -- Trumbull, A Joint Venture (BTJV) will be working Monday thru Friday the week of (04/15/2024 -- 04/19/24). Work on the Kanawha River EB Bridge will continue working on approach slab @ Abut. 1. Work on Nitro Interchange Bridge Phase 3C start setting forms, tying rebar, and pouring the pier cap, also @ Abut. 2 setting gravix wall panels and backfilling. Contractor will continue work on EB Solutia roadway and shoulder placing fabric and then placing asphalt and also paving Nitro EB Entrance ramp and be doing shoulder backup in these areas. Subcontractor will start drilling and forming and pouring light post footers on the Nitro 25 bridge exit ramp. Subcontractor will continue right of way fence in various locations thru out project. Contractor will be doing E&S work throughout job along with various punch list work. The majority of this work will be behind I-64 guardrail, therefore creating minimal if any impacts to traffic. Travel ways are narrowed, but traffic is not impacted by this.</p> <p>The Design-Build Team (DBT) Brayman -- Trumbull, A Joint Venture (BTJV) will be working Monday thru Friday the week of (04/15/2024 -- 04/19/24). Work on the Kanawha River EB Bridge will continue working on approach slab @ Abut. 1. Work on Nitro Interchange Bridge Phase 3C start setting forms, tying rebar, and pouring the pier cap, also @ Abut. 2 setting gravix wall panels and backfilling. Contractor will continue work on EB Solutia roadway and shoulder placing fabric and then placing asphalt and also paving Nitro EB Entrance ramp and be doing shoulder backup in these areas. Subcontractor will start drilling and forming and pouring light post footers on the Nitro 25 bridge exit ramp. Subcontractor will continue right of way fence in various locations thru out project. Contractor will be doing E&S work throughout job along with various punch list work. The majority of this work will be behind I-64 guardrail, therefore creating minimal if any impacts to traffic. Travel ways are narrowed, but traffic is not impacted by this.</p>
CONTRACTOR PREP WORK		64	I 64	45.39	41.50	7:00 AM	5:30 PM	
Utilities/Oil & Gas								
I-64 Section Three HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	I	79	I 79	7.50	9.80	7:30 AM	4:00 PM	
Litter Pickup & Disposal	I	64	W I 64 W	58.80	52.20	7:30 AM	4:00 PM	
Bridge								
Heavy Maintenance								
Closures								
Lane Closure	I	79	I 79	8.00	9.80	7:30 AM	4:00 PM	NORTHBOUND SLOW LANE
Construction Projects								
Utilities/Oil & Gas								
I-77 Section Three HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	I	77	I 77	114.00	116.00	7:30 AM	3:30 PM	NORTHBOUND SLOW LANE
Bridge								
Heavy Maintenance								
Closures								
Lane Closure	I	77	I 77	114.00	117.00	7:30 AM	3:30 PM	NORTHBOUND SLOW LANE
Construction Projects								
Utilities/Oil & Gas								
I-79 Section Six HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	I	79	I 79	15.50	16.20	7:30 AM	4:00 PM	PATCHING NORTH BOUND SLOW LANE
Dead Deer -- Pickup/Removal	I	79	I 79	10.00	40.00	7:30 AM	4:00 PM	I-79 NORTH & SOUTH
Litter Pickup & Disposal	I	79	I 79	10.00	40.00	7:30 AM	4:00 PM	I-79 NORTH & SOUTH
Bridge								
Heavy Maintenance								
Closures								
Lane Closure	I	79	I 79	14.00	16.20	7:30 AM	4:00 PM	I-79 NORTH BOUND SLOW LANE
Construction Projects								
Utilities/Oil & Gas								
Corridor G Section Three				Worked Limits				

Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Litter Pickup & Disposal	US	119	CORRIDOR G	17.56	12.99	7:30 AM	4:00 PM	RT. 85 BOONE CO. to WV 61 KANAWHA CO. N.B & S.B
Dead Animal - Not Deer - Pickup/Removal	US	119	CORRIDOR G	17.56	12.99	7:30 AM	4:00 PM	RT. 85 BOONE CO. to WV 61 KANAWHA CO. N.B & S.B
Dead Deer -- Pickup/Removal	US	119	CORRIDOR G	17.56	12.99	7:30 AM	4:00 PM	RT. 85 BOONE CO. to WV 61 KANAWHA CO. N.B & S.B
Pothole Patching	CO	15/9	SAND PLANT RD	1.72	1.46	7:30 AM	4:00 PM	
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								