

Daily Road Report

Reporting Date: 4/14/2026

Barbour County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Pothole Patching	WV	76	Galloway Road	0.00	6.62	7:00 AM	3:30 PM	Pothole Patching
Stabilization -- Roadway	CO	12/4	Felton Hill Road	2.08	4.00	7:00 AM	3:30 PM	Stabilization -- Roadway
Ditching and Blading -- Unpaved Roadway	CO	12/4	Felton Hill Road	2.08	4.00	7:00 AM	3:30 PM	Ditching and Blading -- Unpaved Roadway
Patching of Bituminous Pavements	CO	16/2	Pepper Road	1.74	2.46	7:00 AM	3:30 PM	Patching of Bituminous Pavements
Pulling Shoulders or Ditches-- Paved Roadways	CO	93	Kasson Road	0.00	3.95	7:00 AM	3:30 PM	Pulling Shoulders or Ditches-- Paved Roadways
Flagging	WV	38	Mountaineer Highway	9.90	10.40	7:00 AM	3:30 PM	Flagging
Canopy Clearing	WV	38	Mountaineer Highway	8.50	8.60	7:00 AM	3:30 PM	Canopy Clearing
Bridge								
Bridge Inspection and Analysis	CO	26	N Teter Creek Road	4.40	4.40	7:00 AM	4:00 PM	Bridge Inspection and Analysis
Bridge Inspection and Analysis	US	250	N Main Street	17.24	17.24	7:00 AM	4:00 PM	Bridge Inspection and Analysis
Heavy Maintenance								
Closures								
Construction Projects								
Traffic Lighting	US	250	US 250 at Bridge Street Traffic Signal	NB/SB 4.86	NB 5.3/SB 5.43	7:00 AM	5:30 PM	No work scheduled. Pritchard will return at a later date to complete finishing touches to the sidewalks and curb ramps.
Utilities/Oil & Gas								
Braxton County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Pothole Patching	CO	11	Strange Creek Road	0.00	9.58	7:00 AM	3:30 PM	Pothole Patching
Pothole Patching	WV	4	Elk River Road	0.00	27.50	7:00 AM	3:30 PM	Pothole Patching
Stabilization -- Roadway	CO	38	Copen Road Run	0.00	10.75	7:00 AM	3:30 PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	34/2	Polemic Road	0.00	0.86	7:00 AM	3:30 PM	Stabilization -- Roadway
Install Pipe Culverts	CO	1	Oil Creek Road	0.00	0.02	7:00 AM	3:30 PM	Install Pipe Culverts
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Bridge Construction	I	79	Burnsville ICHG+3	78.85	79.96	7:00 AM	3:00 PM	Triton will apply concrete protective coating. I-79 SB fast lane closure is in effect.
Resurfacing	I	79	Servia - Flatwoods	49.40	71.40	7:00 AM	5:30 PM	Traffic control. Milling and paving.
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.56	51.71	7:00 AM	5:30 PM	NB slow lane is closed through project. SB fast lane is closed through project. Catts will continue working on NB and SB expansion dams and Abutment 1, phase 2..
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.47	51.62	7:00 AM	5:30 PM	NB slow lane is closed through project. SB fast lane is closed through project. Catts will continue working on NB and SB expansion dams and Abutment 1, phase 2..
Piling	CO	5	South Main Street +2	0.75	1.58	7:00 AM	5:30 PM	Alan Stone will continue to place concrete lagging at site C1, weather permitting. Contractor has done the layout for the new culvert pipes and will begin this work in the next two weeks. All work performed within the approved traffic control system.
Utilities/Oil & Gas								
Gilmer County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Pothole Patching	CO	119/7	Collins Run Road	0.00	0.75	7:00 AM	3:30 PM	Pothole Patching
Pothole Patching	US	33	Glenville - Weston Road	16.70	26.98	7:00 AM	3:30 PM	Pothole Patching
Pulling Shoulders or Ditches-- Paved Roadways	CO	2	Little Cove Road	0.00	1.20	7:00 AM	3:30 PM	Pulling Shoulders or Ditches-- Paved Roadways
Stabilization -- Roadway	CO	14	Laurel Creek Road	0.00	4.59	7:00 AM	3:30 PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	52/5	Lower Two Run Road	0.00	0.90	7:00 AM	3:30 PM	Stabilization -- Roadway

Stabilization -- Roadway	CO	23/7	Road Run Road	1.37	3.20	7:00 AM	3:30 PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	17/4	Leatherbark/Lick Fork Road	1.31	3.02	7:00 AM	3:30 PM	Stabilization -- Roadway
Flagging	CO	52	Crooked Fork Road	0.00	0.20	7:00 AM	3:30 PM	Flagging
Flagging	CO	52/4	Perkins Hill Road	0.00	1.29	7:00 AM	3:30 PM	Flagging
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Resurfacing	WV	5	Glenville- Stouts Mills Road	19.07	22.00	7:00 AM	6:00 PM	Temporary paint.
Utilities/Oil & Gas								
Lewis County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Pothole Patching	CO	17	Copley Road	6.50	0.00	7:30 AM	4:00 PM	Pothole Patching
Pulling Shoulders or Ditches-- Paved Roadways	CO	10	Sycamore Lick Road	18.50	19.50	7:30 AM	4:00 PM	Pulling Shoulders or Ditches-- Paved Roadways
Brush Control -- Hand	CO	14	Smith Run/Life Run Road	4.00	6.08	7:30 AM	4:00 PM	Brush Control -- Hand
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Resurfacing	I	79	Roanoke - Jane Lew	90.87	104.15	7:00 AM	7:00 PM	Traffic control. Guardrail. Milling. HMA.
Piling	CO	12	Jacksons Mill Road +1	0.17	0.31	7:00 AM	5:00 PM	Traffic control configuration will remain the same. ASC intends to pave starting the week of April 13th.
Bridge Construction	I	79	Harrison County Line N	106.32	106.41	7:00 AM	5:00 PM	Contractor plans on working on installing shoring. I -79 left lanes are closed. McWhorter Rd. will have flaggers.
Bridge Construction	I	79	Harrison County Line S	106.32	106.41	7:00 AM	5:00 PM	Contractor plans on working on installing shoring. I -79 left lanes are closed. McWhorter Rd. will have flaggers.
Resurfacing	CO	1	North River Avenue	0.00	4.87	7:00 AM	5:30 PM	Traffic control. Type F Trench.
Utilities/Oil & Gas								
Upshur County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Stabilization -- Roadway	CO	16/5	Sandston Hollow Road	0.00	0.99	7:00 AM	3:30 PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	26/2	Buck Light Road	0.00	1.10	7:00 AM	3:30 PM	Stabilization -- Roadway
Pothole Patching	CO	7/6	Smith Avenue	0.00	0.11	7:00 AM	3:30 PM	Pothole Patching
Stabilization -- Roadway	CO	5/27	Creek Road	0.00	0.13	7:00 AM	3:30 PM	Stabilization -- Roadway
Pothole Patching	CO	11	Alexander Road	5.71	21.17	7:00 AM	3:30 PM	Pothole Patching
Bridge								
Heavy Maintenance								
Install Pipe Culverts	CO	32	Slab Camp Road	1.83	4.53	7:00 AM	3:30 PM	Install Pipe Culverts
Closures								
Construction Projects								
Bridge Construction	CO	11/17	Youth Camp Girder	0.01	0.02	7:00 AM	5:00 PM	Approach slab pour Wednesday, 4/15 at 9am. Parapet forming and AB-1 backfill to grade . Flaggers and one lane closure when necessary. No lane closures at this time.
Lighting	CO	7	Equipment Division	0.01	0.11	7:00 AM	5:30 PM	Continue drilling and meet with location service to locate utilities and possibly bore.
Resurfacing	CO	11	Alexander Road	17.48	21.10	7:00 AM	6:00 PM	Type F Trench completed. No work this week due to scheduling.
Utilities/Oil & Gas								
Webster County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Stabilization -- Roadway	CO	24/1	Fairview Road	2.94	4.89	7:00 AM	3:30 PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	28/1	Amos Run Road	0.00	7.45	7:00 AM	3:30 PM	Stabilization -- Roadway

