

Daily Road Report

Reporting Date:

5/3/2024

Boone County HQ/Shop		Worked Limits						
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	CO	10	MUD RIVER RD	3.50	6.56	7:30 AM	4:00 PM	
Install Pipe Culverts	CO	1	RIDGEVIEW NELLIS RD	11.00	11.00	7:30 AM	4:00 PM	
Pothole Patching	CO	85/20	COOPER HARPER RD	0.00	1.95	7:30 AM	4:00 PM	
Removing Ditch Line Obstacles	WW	3	BARRY LUSTY MEMORIAL HIGHWAY	40.41	38.27	7:30 AM	4:00 PM	
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
Clay County HQ/Shop		Worked Limits						
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	CO	16/7	GRASSY FORK RD	0.00	1.00	7:00 AM	3:30 PM	
Pothole Patching	CO	5	ELK RIVER RD	12.90	13.40	7:00 AM	3:30 PM	
Dumped Rock Ditches	CO	24/2	LAUREL FORK RD	0.50	0.70	7:00 AM	3:30 PM	
Blading -- Unpaved Roadway	CO	19	OSSIA RD	1.00	4.00	7:00 AM	3:30 PM	
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
Kanawha County Area HQ/Shop		Worked Limits						
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	CO	33/1	ROCKY SHOALS RD	0.00	1.89	6:00 AM	4:00 PM	ALTERNATING TRAFFIC
Pothole Patching	CO	33/3	COON CREEK RD	0.00	1.26	6:00 AM	4:00 PM	ALTERNATING TRAFFIC
Pothole Patching	CO	34/5	SPENCER HOLLOW RD	0.00	0.80	6:00 AM	4:00 PM	ALTERNATING TRAFFIC
Pothole Patching	CO	5/2	DOVER DR	0.00	1.44	6:00 AM	4:00 PM	ALTERNATING TRAFFIC
Pothole Patching	CO	5/11	BROOKSIDE DR	0.00	0.50	6:00 AM	4:00 PM	ALTERNATING TRAFFIC
Pothole Patching	CO	5/32	WINTZ RD	0.00	0.15	6:00 AM	4:00 PM	ALTERNATING TRAFFIC
Bridge								
Heavy Maintenance								
Closures								
Cross Lanes Widening & Drainage Project	WW	622	ROCKY FORK RD	0.00	0.17	7:00 AM	5:00 PM	RESIDENT TRAVEL ONLY
Cross Lanes Widening & Drainage Project	WW	62	HILDEBRAND DR	0.10	0.07	7:00 AM	5:00 PM	RESIDENT TRAVEL ONLY
Lane Closure	CO	27	EDENS FORK RD	3.20	3.24	7:00 AM	5:00 PM	ONE LANE CLOSED ALTERNATING TRAFFIC
Construction Projects								
Cross Lanes Widening & Drainage Project	WW	622	ROCKY FORK RD	2.90	2.99	7:00 AM	5:00 PM	CONTRACTOR
Cross Lanes Widening & Drainage Project	WW	62	HILDEBRAND DR	6.29	6.36	7:00 AM	5:00 PM	CONTRACTOR
Utilities/Oil & Gas								
Kanawha County Area HQ/Shop		Worked Limits						
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	CO	39	AARONS FORK RD	2.50	5.00	7:30 AM	4:00 PM	
Pothole Patching	CO	47	S PINCH RD	0.00	3.04	7:30 AM	4:00 PM	
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
Kanawha County Area HQ/Shop		Worked Limits						
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	CO	73	CAMPBELLS CREEK DR	0.00	11.00	7:30 AM	4:00 PM	
Pothole Patching	WW	60/12	RAND-BELLE RD	4.44	0.00	7:30 AM	4:00 PM	
Removing Ditch Line Obstacles	VARIOUS	VARIOUS	VARIOUS			7:30 AM	4:00 PM	
Debris Removal	VARIOUS	VARIOUS	VARIOUS			7:30 AM	4:00 PM	

Flagging	WV	60	MACCORKLE AVE	32.19	32.37	7:30 AM	4:00 PM	Alternating Lane Closure
Bridge								
Heavy Maintenance								
Closures								
Lane Closure	US	60	MACCORKLE AVE	32.19	32.37	7:00 AM	3:30 PM	SINK HOLE IN ROADWAY MM 32.33
Construction Projects								
Utilities/Oil & Gas								
Kanawha County Area HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	CO	12	KANAWHA TPKE	0.00	6.09	7:30 AM	4:00 PM	ALTERNATING TRAFFIC
Pothole Patching	CO	11	RABEL MOUNTAIN RD	0.00	5.12	7:30 AM	4:00 PM	ALTERNATING TRAFFIC
Pothole Patching	CO	15	SAND PLANT RD	0.00	1.72	7:30 AM	4:00 PM	ALTERNATING TRAFFIC
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
Mason County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	CO	26	THOMAS RIDGE RD	0	4.72	6:00 AM	4:30 PM	FROM WV2 TO CO 22
Pothole Patching	WV	2	HUNTINGTON RD	7.25	20.47	6:00 AM	4:30 PM	FROM CO 72 TO CO 35/11
Pothole Patching	WV	817	KANAWHA VALLEY RD	15.65	0	6:00 AM	4:30 PM	FROM CO 35/12 TO PUTNAM CO LINE
Pothole Patching	CO	39/9	REBEL RIDGE RD	0	1.46	6:00 AM	4:30 PM	FROM CO 39 TO GRAVEL
Pothole Patching	CO	12	FAIR GROUNDS RD	0	12.07	6:00 AM	4:30 PM	FROM WV 62 TO WV 62
Pothole Patching	CO	3	UNION CAMP RD	0	5.98	6:00 AM	4:30 PM	FROM WV 62 TO CO 7
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
Putnam County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	CO	37	TURKEY CREEK RD	3.50	4.50	7:30 AM	4:00 PM	
Pothole Patching	WV	34	MCLANE PIKE	34.92	29.53	7:30 AM	4:00 PM	
Pothole Patching	US	60	MACCORKLE AVE	0.00	2.00	7:30 AM	4:00 PM	
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
US 35			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Patching of Bituminous Pavements	WV	817	WV 817	0.00	1.57	7:00 AM	3:30 PM	
Litter Pickup & Disposal	US	35	US 35	0.00	18.24	7:00 AM	3:30 PM	
Litter Pickup & Disposal	US	35	US 35	0.00	17.84	7:00 AM	3:30 PM	
Bridge								
Heavy Maintenance								
Closures								
Lane Closure	WV	817	WV 817	0.00	1.57	7:00 AM	3:30 PM	SOUTH BOUND
Construction Projects								
Utilities/Oil & Gas								
District One Heavy Maintenance Detachment HQ			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	CO	12	LONGDALE RD	0.00	2.00	7:00 AM	5:00 PM	POT HOLE REPAIR
Embankment Stabilization- DOH	WV	94	LENS CREEK RD	2.29	2.29	7:00 AM	5:00 PM	SLIP REPAIR

Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
I-64 Section Two HQ/Shop								
Worked Limits								
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Litter Pickup & Disposal	I	64	I 64	28.00	53.00	7:30 AM	3:00 PM	EAST AND WEST BOUND LANES
Minor Drainage Structures	I	64	I 64	34.00	34.00	8:00 PM	6:00 AM	
Bridge								
Heavy Maintenance								
Closures								
Lane Closure	WV	25	WV 25	1.43	0.90	8:00 PM	6:00 AM	Monday (4/29/2024 thru Friday (5/17/2024), The SB Slow Lane of WV 25 between the I 64 WB and EB entrance ramps will be closed for work on bridge pier.
Lane Closure	WV	25	WV 25	0.90	1.43	8:00 PM	6:00 AM	
CONTRACTOR PREP WORK	I	64	I 64	41.50	45.39	7:00 AM	5:30 PM	The Design-Build Team (DBT) Brayman – Trumbull, A Joint Venture (BTJV) will be working Monday thru Friday the week of (04/29/2024 – 05/03/24). Work on the Kanawha River EB Bridge will continue working on removing overhang jacks. Work on Nitro Interchange Bridge Phase 3C setting forms, tying rebar for Abut #1 and pouring, also @ Abut. 2 continue setting gravix wall panels and backfilling. Contractor will continue work on EB Solutia roadway and shoulder placing asphalt and also doing shoulder backup in Nitro EB entrance ramp. Subcontractor will start drilling and forming and pouring light post footers on the Nitro 25 bridge exit ramp and also start placing Nav. lights on river bridge. Subcontractor will continue placing right of way fence in various locations thru out project. Contractor will be doing E&S work throughout job along with various punch list work. The majority of this work will be behind I-64 guardrail, therefore creating minimal if any impacts to traffic. Travel ways are narrowed, but traffic is not impacted by this.
CONTRACTOR PREP WORK	I	64	I 64	45.39	41.50	7:00 AM	5:30 PM	The Design-Build Team (DBT) Brayman – Trumbull, A Joint Venture (BTJV) will be working Monday thru Friday the week of (04/29/2024 – 05/03/24). Work on the Kanawha River EB Bridge will continue working on removing overhang jacks. Work on Nitro Interchange Bridge Phase 3C setting forms, tying rebar for Abut #1 and pouring, also @ Abut. 2 continue setting gravix wall panels and backfilling. Contractor will continue work on EB Solutia roadway and shoulder placing asphalt and also doing shoulder backup in Nitro EB entrance ramp. Subcontractor will start drilling and forming and pouring light post footers on the Nitro 25 bridge exit ramp and also start placing Nav. lights on river bridge. Subcontractor will continue placing right of way fence in various locations thru out project. Contractor will be doing E&S work throughout job along with various punch list work. The majority of this work will be behind I-64 guardrail, therefore creating minimal if any impacts to traffic. Travel ways are narrowed, but traffic is not impacted by this.
Utilities/Oil & Gas								
I-64 Section Three HQ/Shop								
Worked Limits								
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	I	79	I 79	7.50	9.80	7:30 AM	4:00 PM	NORTHBOUND SLOW LANE
Litter Pickup & Disposal	I	64	W I 64 W	58.80	52.20	7:30 AM	4:00 PM	
Bridge								
Heavy Maintenance								
Closures								
Lane Closure	I	79	I 79	8.00	9.80	7:30 AM	4:00 PM	NORTHBOUND SLOW LANE
Construction Projects								
Utilities/Oil & Gas								
I-77 Section Three HQ/Shop								
Worked Limits								
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	I	77	I 77	114.00	116.00	7:30 AM	3:30 PM	NORTHBOUND SLOW LANE
Bridge								
Heavy Maintenance								
Closures								
Lane Closure	I	77	I 77	114.00	117.00	7:30 AM	3:30 PM	NORTHBOUND SLOW LANE
Construction Projects								
Utilities/Oil & Gas								
I-79 Section Six HQ/Shop								
Worked Limits								
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pothole Patching	I	79	I 79	33.00	32.60	7:30 AM	4:00 PM	PATCHING NORTH BOUND FAST LANE I-79 NORTH & SOUTH
Dead Deer -- Pickup/Removal	I	79	I 79	10.00	40.00	7:30 AM	4:00 PM	

Litter Pickup & Disposal	I	79	179	10.00	40.00	7:30 AM	4:00 PM	I-79 NORTH & SOUTH
Bridge								
Heavy Maintenance								
Closures								
Lane Closure	I	79	179	34.50	32.00	7:30 AM	4:00 PM	I-79 NORTH BOUND SLOW LANE
Construction Projects								
Utilities/Oil & Gas								
Corridor G Section Three				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Litter Pickup & Disposal	US	119	CORRIDOR G	17.56	12.99	7:30 AM	4:00 PM	RT. 85 BOONE CO. to WV 61 KANAWHA CO. N.B & S.B
Dead Animal - Not Deer - Pickup/Removal	US	119	CORRIDOR G	17.56	12.99	7:30 AM	4:00 PM	RT. 85 BOONE CO. to WV 61 KANAWHA CO. N.B & S.B
Dead Deer -- Pickup/Removal	US	119	CORRIDOR G	17.56	12.99	7:30 AM	4:00 PM	RT. 85 BOONE CO. to WV 61 KANAWHA CO. N.B & S.B
Pothole Patching	CO	15/9	SAND PLANT RD	1.72	1.46	7:30 AM	4:00 PM	
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								